

# HOLLISON



## CUSTOM HOMES

### TENTATIVE CONSTRUCTION SCHEDULE

Description	Critical Duration	Projected Start	Projected Completion
Homesite Clearing	2 Day	January 1, 2019	January 3, 2019
Stake Homesite	1 Day	January 3, 2019	January 4, 2019
Foundation	10 Days	January 4, 2019	January 14, 2019
Termite Treatment	0 Days	January 14, 2019	January 14, 2019
Garage Floor	1 Days	January 14, 2019	January 15, 2019
Framing Package Delivery	0 Days	January 15, 2019	January 15, 2019
Framing	50 Days	January 15, 2019	March 6, 2019
Rough Plumbing	5 Days	March 6, 2019	March 11, 2019
Fireplace	0 Days	March 11, 2019	March 11, 2019
Rough H.V.A.C.	5 Days	March 11, 2019	March 16, 2019
Roofing Installation	3 Days	March 16, 2019	March 19, 2019
Rough Electrical	5 Days	March 19, 2019	March 24, 2019
Low Voltage	1 Day	March 24, 2019	March 25, 2019
Batt Insulation	4 Day	March 25, 2019	March 29, 2019
Exterior Decks	0 Days	March 29, 2019	March 29, 2019
Soffits and Facia (Boxing)	0 Days	March 29, 2019	March 29, 2019
Brick Veneer	30 Days	March 29, 2019	April 28, 2019
Drywall Installation	16 Days	April 28, 2019	May 14, 2019
Hardwood Flooring Installation	5 Days	May 14, 2019	May 19, 2019
Interior Trim/Stairs/Handrails	12 Days	May 19, 2019	May 31, 2019
Mantle/Surround	0 Days	May 31, 2019	May 31, 2019
Prep and Prime Walls	10 Days	May 31, 2019	June 10, 2019
Drywall Point-Up	5 Day	June 10, 2019	June 15, 2019
Paint Spray/Roll	7 Days	June 15, 2019	June 22, 2019
Cabinet Installation	5 Days	June 22, 2019	June 27, 2019
Garage Door	0 Days	June 27, 2019	June 27, 2019
Counter tops	2 Days	June 27, 2019	June 29, 2019
Driveway/Flatwork	2 Days	June 29, 2019	July 1, 2019
Final grade/Landscaping	10 Days	July 1, 2019	July 11, 2019
Gutters and Downspouts	0 Days	July 11, 2019	July 11, 2019
Ceramic Tile	3 Days	July 11, 2019	July 14, 2019
Blown Insulation	2 Days	July 14, 2019	July 16, 2019
Appliances	0 Days	July 16, 2019	July 16, 2019
Plumbing Trim	5 Day	July 16, 2019	July 21, 2019
H.V.A.C. Trim	5 Days	July 21, 2019	July 26, 2019
Electric Trim	5 Day	July 26, 2019	July 31, 2019
Low Voltage Trim	2 Day	July 31, 2019	August 2, 2019
Interior Hardware	0 Days	August 2, 2019	August 2, 2019
Mirrors & Enclosures	1 Days	August 2, 2019	August 3, 2019
Window Screens	0 Days	August 3, 2019	August 3, 2019
Closet Shelving	1 Days	August 3, 2019	August 4, 2019
Iron Railing	0 Days	August 4, 2019	August 4, 2019
Carpeting	3 Day	August 4, 2019	August 7, 2019
Final Painting	10 Days	August 7, 2019	August 17, 2019
Final Cleaning	2 Day	August 17, 2019	August 19, 2019
Pressure Washing	0 Days	August 19, 2019	August 19, 2019
Orientation/Punch Out	10 Days	August 19, 2019	August 29, 2019

Events that require zero (0) days are not in the critical path

Estimated Completion Date

August 29, 2019

Estimated Total Construction Duration (Days)

240

Estimated Total Construction Duration (Months)

8.00